



**NOTICE TO ALL PROSPECTIVE RESPONDENTS
RFP 22-MRILMC/LN**

Addendum No. 3 issued February 15, 2022

RFI 1: Will there be an Extension on Due dates as it's on Due February 21, 2022 on or before 2pm EST, a Public holiday?

Response: Responses are now Due February 28, 2022 on or before 12PM EST

RFI 2: Who will be providing Card Reader & Access Control System for Card Reader? Will this be in the Scope of the Contractor?

Response: Contractor will provide Boxes and conduits in base bid - then an add option to handle things with Johnson Controls

RFI 3: "Chiller Supplied & Installed by Others" & "Hurricane Screen for Chiller Supplied & Installed by Others at Site" Is this in Contractor's scope?

Response: Contractor will be in charge of placing and completely connecting the chiller to the Modular building ready for GE to connect the MRI to it. Note Clarification- that the existing double doors, from the existing building, will be removed and relocated to the new location on the south end of the new vestibule

Evaluation Team Meeting will be held on Thursday March 3rd 11AM at Health Care District Home Office

I acknowledge receipt of Addendum No. 3 to RFP 22-MRILMC/LN, dated 2/15/2022.

(Name of Company)

(Authorized Representative's Name)

(Dated Signature)